

The Fort Miller Co., Inc.

Precast Pavement Construction Using The Super-Slab System ®



October 31, 2013

The Fort Miller Co., Inc.

Dan E. Moellman, P.E.

The Fort Miller Co., Inc.

- Located in **upstate** New York
- Transportation products
 - Highway barrier
 - Precast retaining walls
 - Bridges
 - Precast pavement slabs
- **Specializing in accelerated bridge construction**
- **Developer and promulgator of the Super-Slab® Precast Pavement System**



The Fort Miller Co., Inc.

Precast Concrete Pavement Slabs = Overnight Repairs



145,000 ADT

I-287, Tarrytown, NY



180,000 ADT

Cross Bronx Exp.



162,000 ADT

Brooklyn-Queens Exp.

The Fort Miller Co., Inc.

Overnight repairs for Failed Interstate Pavement!



Shattered Slabs
Pasadena, CA



Failed Rapid Set Patches
Hollywood, CA



Heavily Faulted Slabs
Pasadena, CA

210 Freeway, Pasadena, CA

Urban Arterial & Intersection Pavement in Poor Condition



50 Year Old Pavement



Poor Surface Drainage



Many Utilities




Shoved Black Top

Precast Pavement BASICS

- Precast Slabs
- + Uniform Support
- + Match Road Surface
- + Effective Load Transfer Between Slabs

Successful Long-term Repair

Precast Pavement Emulates Cast in Place



- Full Bedding Support
- Load transfer Dowels
- Grade Control
- Slab Surface Geometry

Overview of Current Precast Systems

- **Precast Prestressed Concrete Pavement (PPCP)**
 - Pre & post tensioned (250'± assembly)
 - Developed by FHWA (non-proprietary)
- **Top-Slot Jointed Systems (Michigan Method)**
 - Jointed – slab lengths 16' ± long
 - Developed by FHWA (non-proprietary)
 - Flowable fill or urethane foam support
- **Bottom-Slot Jointed System (Super-Slab®)**
 - Jointed – slabs 6' to 16'
 - Grade supported
- Other systems are “appearing”

The Fort Miller Co., Inc.

Grade-Supported, Bottom-Slot Super-Slab® System



- Simple slab-on-grade system
- Standard dowels and tie bars (JRCP)
- Built-in bedding grout distribution
- Precision grading equipment
- Warped and planar surfaces
- 15,000 + slabs = 1,575,000 SF INSTALLED

(78 projects, 27 lane-miles completed in 13 States + ONT & QUE)

The Fort Miller Co., Inc.


Controlled Fabrication Conditions



Accurate Forms



Roller Screed - Accurate Top Surface



Accurate Piece Drawings



Ideal Finishing (and curing) Conditions

Grade Control & Slab Support – A Two - Step Process

Primary Bedding



Grade control rails placed to survey marks

Precisely-Graded (to $\pm 1/8''$) and Compacted Fine Aggregate Material

Secondary Bedding



Grout Distribution Channel →

Foam Gaskets →




Proof →

Bedding Grout Fills Any Voids

The Fort Miller Co., Inc.

Super-Slab® Load Transfer Dowel System


- Dowels engage slots in adjacent slab
- Pump dowel group into ports
 - Grout reaches 2500 psi in about 2 hours
- Fill slots and joint between slabs
- Dove-tail slot resists bar pop out



Dove-tail-shaped slot

The Fort Miller Co., Inc.

Load Transfer Mechanisms – Bottom-Slot Super-Slab®



- “CLEAN” TOP OF SLAB
- STRONG CONNECTION
- FAST – SLOTS CAST IN

(proprietary detail)

The Fort Miller Co., Inc.

Indicators for Long Life

Full scale load testing in California



Falling Weight Deflectometer



Heavy vehicle simulator


Test results
show
no cracks or
distress



143 Million ESALs (100 KN Load)


4.3 Million Cycles

Slab Surface Geometry



Single Plane

- Slopes of opposite sides are equal



Warped Plane

- Slopes of opposite sides are un-equal

At the Site

- Lay out slab locations and limits
- Cut and remove existing slabs
 - May be a single or a multiple of single slabs
- Install load transfer dowels and tie bars
- Place, grade and compact bedding material
 - Mainline or ramps
- Place slabs
 - At specified locations
- Install dowel and bedding grout
- Grind (if necessary) to achieve smoothness requirements

The Fort Miller Co., Inc.

Saw Cutting and Removal



Cuts - Full Depth
- Accurate



Slab crab bucket



Trucks - right size
- right number

The Fort Miller Co., Inc.



Drilling for Dowels

Mark Out (accurately)
to Match Dovetail Slots



16 holes – 12 minutes

Precision Grading is the Key!

Super-Grading = Grading to 1/8th inch \pm , fully compacted

- **Thin layer (1/2") fine bedding material**
- **Grade – Compact - Grade**
- **Provides “near complete” subgrade support without grout**
- **Slabs can be opened to traffic before grouting**

Small Scale Grading

Rail Supported and Hand Operated



Auger H.O.G.



Hand Operated Grader (H.O.G.)




Mini-H.O.G.



Shutter Screed

The Fort Miller Co., Inc.




Grading Patches With Hand-Operated Grader (H.O.G.)

Three Steps
(12 minutes)

First Pass (high)



Compaction



Last Pass (done)

The Fort Miller Co., Inc.



First Pass (1/4" high)



Compaction

Continuous Grading With Hand Operated Grader H.O.G.

Three Steps



Last Pass (done)

(over 500 LF per night possible)

The Fort Miller Co., Inc.

Drilling for Dowels



Mark Out (accurately)
to Match Dovetail Slots



16 holes – 12 minutes

The Fort Miller Co., Inc.

Shipping and Placing

- Size slabs for shipping
 - 12' Max. width
 - Special permits
- Ship in order – by mark number
- Provide unloading lane / shoulder



The Fort Miller Co., Inc.


Placing Slabs – Continuous



Crane Occupies New Slabs




12' Lane & 10' Shoulder (min.)



Set Slab to String

Placing Slabs – Intermittent



**Center Slab in Hole
(Single Slab Holes)**



Crane Occupies New Slab

Grouting




- Truck (grout material & water)
- Trailer (grout mixer/pump)
- Short hose & nozzle
- Pails (for water measuring)
- Barrels (for waste)

Requires Grout Rig

(Typically completed subsequent nights)

The Fort Miller Co., Inc.

Installing Dowel Grout



Fill Dowel Slots and Joints First




Contractor-Designed Joint Dam

The Fort Miller Co., Inc.

Installing Bedding Grout



**Pre-bagged Bedding Grout
(Recommended)**



**Flow Rate
15 - 20 Seconds Max.**



**Keep Ports Full by
"topping off"**

NJDOT & NYSDOT Specifications

NJDOT Sec 453 – Full Depth Concrete Pavement Repair, Precast

NYSDOT 704 -15 Precast Concrete Pavement Slab Systems

- Fabrication Standard Drawings, Install Instructions, Trial Installation
- Approved List

NYSDOT EI 05-043 Precast Concrete Pavement Slab Systems – Design Guidance

NYSDOT 502.15PF—18, Precast Concrete Pavement Slabs

The Fort Miller Co., Inc.

Intermittent Repairs (CPR)



I- 90
Albany, NY



I-676 Vine St
Expressway
Philadelphia,
PA




I-15 Salt Lake
City, Utah



I-95, New Rochelle, NY

The Fort Miller Co., Inc.

Continuous - Tappan Zee Bridge Toll Plaza



3,000 SF / 8 Hour Shift
(Within $\pm 1/8''$)
2001 - 2002



**Open for Rush
Hour**
(135,000 ADT)

The Fort Miller Co., Inc.

Continuous - Mainline Placement



Mainline I-15, Ontario, CA

(200,000 VPD)


Ramps



Chicago, IL



Brooklyn, NY



Plan View Tarrytown



Tarrytown, NY

The Fort Miller Co., Inc.

Intersections – Replacing Composite Pavement, – Rotterdam, NY - 2006



New & Old



Complex Geometry



Undercuts



Replaced in 17 Nights!

The Fort Miller Co., Inc.

Intersection Approaches – Replacing Full Depth Ashpalt, Rockaway Blvd., Queens, NY – 2010



Farmers Blvd




Guy R. Brewer Blvd.

Intersection Approaches Only

The Fort Miller Co., Inc.

Bridge Approach Slabs (Existing Bridges)



Cross Section at Abutment



Binghamton, NY (2009)



NY State DOT

The Fort Miller Co., Inc.

Bridge and Approach Slab Total Replacement

US 46 Over Broad St., Clifton, NJ

- Bridge replaced over two weekends - April 2011
- Two-span (40.2', 40.2') continuous, 28.76° skew
- Precast Approach Slabs - tied to prefabricated bridge units



Bridge Units



Skewed Approach Slabs

The Fort Miller Co., Inc.


Bus Pad, Hollywood & Santa Monica Blvd. North Hollywood, CA



Grading



Placing



Last Slab



Finished, Next Day

The Fort Miller Co., Inc.

Industrial Driveways City of Mamaroneck, NY



Continuous Access During Construction

The Fort Miller Co., Inc.

Brooklyn Bridge Approaches 2010 – 2013



Grading



Placing



Looking Towards Manhattan



Looking Towards Brooklyn

The Fort Miller Co., Inc.

Alexander Hamilton Bridge West Approach, 2011 – 2013



Lower Level

**Contractor Gets One Lane
To Replace The Same Lane**



Grading



Placing, June 2012

The Fort Miller Co., Inc.

Other Places for Fast-Track Precast Pavement

- Under Bridges
- Instrumented pavement
 - Toll booth treadles
- Weigh and Motion Stations
- Round-Abouts
- Utility corridors



I-78 Interchange 14C Toll Plaza NJ Turnpike Authority, Jersey City, NJ



Intermittent - Installation Rates

- 8 hour work window
 - 12 – 15 slabs (12' x 10') per night
- 5 hour work windows
 - 7 – 9 slabs (12' x 10') per night
- Dependent on work window length and spacing of repairs



Continuous - Installation Rates

8 – 10 Slabs (1500 – 2000 SF) per Hour

- 12' x 14' slabs
- Average rate of over 6000 SF (500 Lane Ft.) per 8 hour shift – I-15, Ontario, CA
 - About one mile in two weeks

Rates should improve

- As Contractors become more familiar
- Improved specialized equipment



Smoothness

- Small differences are expected
 - Fabrication tolerance
 - Grading tolerance
- Super-Slab® finished surfaces $\pm 1/8''$
 - May be acceptable for slow speed traffic
- Grind for best International Roughness Index
 - Diamond Grinding is an accepted and cost-effective practice



Installed Costs (Bid Prices)

- Intermittent Repairs
 - About \$ 238 to \$ 450 per SY
 - Similar to rapid-set concrete costs (in some states)
- Continuous Installations
 - About \$ 238 to \$ 400 per SY
 - Up to 20% less than intermittent repair slabs
- Varies greatly with
 - Length of work window
 - Size of project
 - Local labor rates

Compare with Conventional Fast-Track Concrete Actual Bid Prices (NY State)

Item No.	Description	(SY)
502.2001	Saw Cutting	\$ 23.33
502.3101	Lift Out Removal	\$ 13.33
502.3301	Tie Bars	\$ 30.00
502.3201	D & A Dowels	\$ 30.00
502.3603	PCC Placement	\$ 175 - \$ 238
Total		\$ 272 - \$ 335

Pavement - Asset Management Strategies With Precast Available

- Use quality precast material every time
 - 40-year service life
- Use maintenance dollars for good repairs, not temporary ones
- Consider life cycle rather than first costs
- Rather than patching, consider “intermittent total replacement”
 - Keep adding on to good precast repair slabs
- Consider “re-usable” precast pavement in utility-intensive areas


The Fort Miller Co., Inc.

New Developments in Super-Slab Precast Pavement



The Fort Miller Co., Inc.


Super-Dowel (Pat. Pending)



Removable & Replaceable

**Enables Removable (& Replacable)
Precast Pavement**

Incremental Total Replacement Using Super-Dowels



Makes The Most of Our Existing Concrete Pavement Asset

The Fort Miller Co., Inc.


Super-Paver – A Re-usable Urban Pavement (RUP) System (Made Possible With Super-Dowels)




- Light weight
 - 6' x 6' weighs 2 T
- Vertically removable & replaceable
- Warped as required to fit any surface
 - Standard warps are in stock
- **Removable and reusable**

(Designed specifically for utility-intensive urban highways and intersections)


Slab Removal & Replacement



Remove Slab Vertically and Clean




Replacing Cleaned-up Slab Over New Dowels



Super-Dowel

Slab Layout Possibilities



- Remove slabs to work on utilities (Super-Dowels)
- Clean up and replace removed slabs
- Mix big and small Super-Pavers as needed

Super-Pavers Installed Over Utilities

NYC DOT – Broadway Junction Van Sinderen Avenue



Reasons for Using Precast Pavement

- Heavy traffic
 - Requires most durable repair
 - Urban arterials most likely candidates
- Long term detours and staging not options
 - Access ramps, intersections prime candidates
- Traffic volumes require short work windows
 - If you have only 8 hrs., you need to strongly consider precast pavement
 - If you have only 5 hrs., precast likely your best option

Benefits of Precast Pavement

Reduce construction-related traffic congestion

Longer lasting pavement repairs – Asset Preservation

- 40+ years
- Reduced (long-term) repair costs
- “Get in, get out and stay out”
- “Incremental Total Replacement” – now possible

Reduces field inspection time and cost

- Precast slabs – plant inspected

Pre-engineered, pre-inspected slabs result in a superior finished pavement

Benefits to Contractors

Eliminates design and submittal of fast-track concrete mix

- NYSDOT requires 45 Days for approval

Fewer risks in placement

- No finishing
- No curing time
- Immediately open to traffic
- Less weather sensitive – longer construction season

Material costs known at bid time

Super-Slab® Pavement BASICS

- Precast Slabs – Precision Engineered, Durable
40+ yr, Cost Effective
- + Uniform Support – Super-Grading, Fully
Compacted Subgrade
- + Match Road Surface – Plane & Warped
- + Effective Load Transfer Between Slabs -
Dowels in Fully Grouted Dovetail Slots

Successful Long-term Overnight Repair
15,000 Slabs = 25+ lane-miles

The Fort Miller Co., Inc.

Keys to Success

(Still More to Learn)

Good engineering

Open minds

Real partnering





Question #1:

What are the two types of concrete roadway repair made with Super-Slab® System?

Answer:

- 1) Intermittent or patch repair installations
- 2) Continuous repair installations



Question #2:

How does Super-Slab® System accommodate complex pavement surface geometry?

Answer:

Using a combination of planar and non-planar slabs on a matching precision graded subbase



Question #3:

What is the shortest work-window to be used with Super-Slab® System?

Answer:

5 Hours – 1:00 AM to 6:00 AM

NYS Thruway Authority – I-95 New Rochelle, NY

A large, rectangular concrete slab is suspended in the air by several thick cables. The slab is positioned horizontally and is the central focus of the image. The background is a clear blue sky with scattered white clouds. In the lower portion of the image, the tops of green trees and a street lamp are visible, suggesting an outdoor construction or industrial setting.

Thank You

The Fort Miller Co., Inc.